



City of Fort Lauderdale Parks GO Bond Projects Summary Project Schedule



ID	Task Name	Duration	Start	Finish	20	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	Jan	Apr	Jul	Oct	
1	PROJECT START UP	40 days	Mon 9/7/20	Fri 10/30/20																								
2	ISSUE NOTICE TO PROCEED	0 days	Mon 9/7/20	Mon 9/7/20																								
3	PROJECT START UP	10 days	Mon 9/7/20	Fri 9/18/20																								
4	PREPARE PUBLIC ENGAGEMENT PLAN	20 days	Mon 9/21/20	Fri 10/16/20																								
5	DEVELOP BASE MAPS	30 days	Mon 9/21/20	Fri 10/30/20																								
6	DEVELOP PROGRAM WEB SITE	30 days	Mon 9/21/20	Fri 10/30/20																								
7	DEVELOP GRANT APPLICATION STRATEGY	30 days	Mon 9/21/20	Fri 10/30/20																								
8	PUBLIC ENGAGEMENT	100 days	Mon 11/2/20	Fri 3/19/21																								
9	PREPARE PARK GRAPHICS AND WEB SITE MATERIALS	30 days	Mon 11/2/20	Fri 12/11/20																								
10	DEVELOP VIRTUAL ROOM PLATFORM	60 days	Mon 11/2/20	Fri 1/22/21																								
11	CONDUCT VIRTUAL MEETINGS	20 days	Mon 1/25/21	Fri 2/19/21																								
12	SUMMARIZE COMMUNITY INPUT	20 days	Mon 2/22/21	Fri 3/19/21																								
13	PHASE 1 DESIGN AND CONSTRUCTION	660 days	Mon 3/22/21	Fri 9/29/23																								
14	PARKS, RECREATION AND BEACHES BOARD REVIEW	20 days	Mon 3/22/21	Fri 4/16/21																								
15	CITY COMMISSION PUBLIC HEARING	20 days	Mon 4/19/21	Fri 5/14/21																								
16	SITE PLANNING	120 days	Mon 3/22/21	Fri 9/3/21																								
17	DESIGN AND PERMITTING	180 days	Mon 9/6/21	Fri 5/13/22																								
18	BIDDING AND CONSTRUCTION	360 days	Mon 5/16/22	Fri 9/29/23																								
19	PHASE 2 DESIGN AND CONSTRUCTION	660 days	Mon 9/6/21	Fri 3/15/24																								
20	PARKS, RECREATION AND BEACHES BOARD REVIEW	20 days	Mon 9/6/21	Fri 10/1/21																								
21	CITY COMMISSION PUBLIC HEARING	20 days	Mon 10/4/21	Fri 10/29/21																								
22	SITE PLANNING	120 days	Mon 9/6/21	Fri 2/18/22																								
23	DESIGN AND PERMITTING	180 days	Mon 2/21/22	Fri 10/28/22																								
24	BIDDING AND CONSTRUCTION	360 days	Mon 10/31/22	Fri 3/15/24																								
25	PHASE 3 DESIGN AND CONSTRUCTION	660 days	Mon 10/31/22	Fri 5/9/25																								
26	PARKS, RECREATION AND BEACHES BOARD REVIEW	20 days	Mon 10/31/22	Fri 11/25/22																								
27	CITY COMMISSION PUBLIC HEARING	20 days	Mon 11/28/22	Fri 12/23/22																								
28	SITE PLANNING	120 days	Mon 10/31/22	Fri 4/14/23																								
29	DESIGN AND PERMITTING	180 days	Mon 4/17/23	Fri 12/22/23																								
30	BIDDING AND CONSTRUCTION	360 days	Mon 12/25/23	Fri 5/9/25																								
31	PHASE 4 DESIGN AND CONSTRUCTION	660 days	Mon 4/17/23	Fri 10/24/25																								
32	PARKS, RECREATION AND BEACHES BOARD REVIEW	20 days	Mon 4/17/23	Fri 5/12/23																								
33	CITY COMMISSION PUBLIC HEARING	20 days	Mon 5/15/23	Fri 6/9/23																								
34	SITE PLANNING	120 days	Mon 4/17/23	Fri 9/29/23																								
35	DESIGN AND PERMITTING	180 days	Mon 10/2/23	Fri 6/7/24																								
36	BIDDING AND CONSTRUCTION	360 days	Mon 6/10/24	Fri 10/24/25																								